


6. FENDALTON ROAD RECONSTRUCTION PROGRESS REPORT



The Committee **received** a report from Kevin Burgess (Supervision Engineer) on progress with Fendalton Road Reconstruction.

The section between Railway Crossing to Straven Road is nearly complete. Work is continuing on the Straven Road to Clyde Road section, consisting of power/telephone and water, sewer laterals and street lighting.

The approved budget is \$4,082,017 and forecast total cost is \$3,897,941. The total remaining contingency is \$184,076 which will be required to cover possible future variations.