

8. FENDALTON LIBRARY/SERVICE CENTRE CO-LOCATION PROGRESS REPORT

Officer responsible Major Projects Co-ordinator	Author Mark Noonan
Corporate Plan Output: Corporate Plan, Vol III, Capital Output page 8.9.39	

The purpose of this report is to update the Projects and Property Committee on progress with the Fendalton Library/Service Centre project.

REPORT PERIOD ENDING 31 MARCH 2000

GENERAL

Construction of the new building is progressing very well. The roofing has been completed, glazing of the aluminium windows is underway, most of the internal partitions are framed up and installation of the internal linings has commenced.

A tour of the site by the Projects and Property Committee is being arranged for Tuesday 11 April 2000.

OUTSTANDING ISSUES/APPROVALS

There are no outstanding issues or approvals sought from the meeting.

PROGRAMME

Construction is on programme for the contract completion date of 29 May 2000. (Library fitout and shifting the Library and Service Centre will take another month after this date.)

COST CONTROL

The approved budget is \$3,220,358.
The forecast total cost is \$3,008,148.
The total remaining contingency is \$212,210.

The financial report is attached.

Chairman's

Recommendation: That the information be received.