

2. CHRISTCHURCH ART GALLERY: PROGRESS REPORT

The Committee **received** a report from Mark Noonan (Project Co-ordinator) on progress with the new art gallery.

The Project Co-ordinator advised that half of the glass for the sculpture wall to the Montreal Street facade has arrived in Christchurch. The subcontractor for the sculpture wall has experienced a delay with the supply of the remainder of the glass order and is currently negotiating a revised date with the supplier. The installation of the glazing will have to be reprogrammed but no delay to the project completion date is anticipated.

The Project Co-ordinator also reported that the building contract is on programme for completion by 25 November 2002. The official opening will take place over the weekend of 25-27 April 2003.