

## 7. CWTP OCEAN OUTFALL PIPELINE UPDATE

<b>Officer responsible</b> City Water and Waste Manager	<b>Authors</b> Mike Stockwell, City Water and Waste Manager, DDI 941-8332 John Moore, Senior Projects Coordinator, DDI 941-8961
--	---

The purpose of this report is to provide an update on the process being followed to enable the Council to reach a decision regarding the configuration of the ocean outfall pipeline with respect to pipe length and UV disinfection.

### BACKGROUND

In February 2004 a report was presented to the Sustainable Transport and Utilities Committee advising the process that was proposed to achieve a decision regarding pipe length and UV disinfection for the ocean outfall pipeline.

The principal milestones leading to completion of the pipeline were outlined in this report. The table below reiterates these milestones with more detail on the forward programme. It is very much a high level summary programme with the objective of detailing dates for two important seminars for Councillors in June and July 2004.

### PROGRAMME OF MILESTONES

Item	Milestone Timing
(a) Council decision on <b>pipeline route</b>	Jellicoe Street December 2003 (done)
(b) Consultation on <b>water quality and beach standards</b>	Submissions closed 31 March 2004 Verbal submissions to be heard 26 and 27 April 2004
(c) Ocean <b>current modelling</b>	Final Ocean Current Modelling results available 30 April 2004
(d) Confirm Water quality from <b>treatment plant upgrade</b>	Preliminary results available 31 May 2004 Confirmed results available 31 August 2004
(e) Report to Council recommending <b>tender and contracting methodology</b>	Sustainable Transport and Utilities Committee meeting 7 May 2004. Council meeting 27 May 2004
(f) Council decision on <b>pipeline length and UV treatment</b> <ul style="list-style-type: none"> <li>▪ <b>First seminar</b> on Pipeline Issues (refer attachment 1)</li> <li>▪ <b>Second seminar</b> on Pipeline Issues refer attachment 1)</li> <li>▪ <b>Report to Council</b> making recommendation on pipeline length and UV.</li> </ul>	Date in June to be set and advised  22 July 2004  Sustainable Transport and Utilities Committee meeting 10 August 2004. Council meeting 26 August 2004
(g) Prepare Assessment of Environmental Effects and <b>resource consent application</b>	Application by 20 December 2004
(h) <b>Tender, construct, commission pipeline</b>	2005 to 2010 depending on appeals etc.

### SUMMARY

The two most significant milestones in this project for 2004 are items (e) and (f) in the above programme, (ie tender and contracting methodology, followed by pipeline length and UV issues). It is expected these will be resolved by the Council in May and August 2004 respectively.

### Chairman's

**Recommendation:** That the programme of seminars and reports outlined above is noted.