

## 11. 1999/00 ROADING PROGRAMME

<b>Officer responsible</b> City Streets Manager	<b>Author</b> Brendan Bisley, Projects Manager
Corporate Plan Output: Capital Expenditure	

The purpose of this report is to provide Board members with an update of progress for City Streets projects in the Community Board's area, which are programmed for the 1999/00 financial year.

### Chairperson's

**Recommendation:** That the information be received.

PROJECT	BUDGET	PROJECT DETAILS	PROGRESS
<b>Kerb and Channel Renewal</b>			
Clyde Road (Riccarton – University Drive)	\$341,200	Kerb and channel renewal, shoulder and full carriageway reconstruction. Undergrounding of overhead services.	Project awarded to Francis Construction. Undergrounding is complete. Construction is underway.
Darvel Street (Riccarton – Kilmarnock)	\$214,200	Kerb and channel renewal, new paths and berms, installation of cobblestone platform.	Project is due to commence at the end of January. Project was awarded to John Partridge Ltd.
Matipo Street (Peverel – Blenheim)	\$448,800	Kerb and channel renewal, new paths and berms, full carriageway reconstruction.	Project consultation complete. Project likely to be tendered in February 2000.
Riccarton Road (Matipo – Rattray)	\$132,600	New kerb and channel on south side and full carriageway reconstruction.	Tender has been let to Isaac Construction. Construction is underway.
<b>Neighbourhood Improvements</b>			
Rimu Street at Service Lane	\$61,200	Alterations adjacent to the service lane.	Project is deferred. Suva/Middleton intersection improvements will be carried out as replacement project.
<b>New Construction</b>			
Yaldhurst Road (Nortons – Fovant)	\$600,000	New kerb and channel, path and berm on the north side. Project funded over two years. Undergrounding of overhead services is proposed.	Consultation is complete. Property purchase is underway. Project is likely to be tendered in April 2000.
<b>Road Network Improvements</b>			
Maidstone/Waimairi	\$190,000	Installation of traffic signals.	Consultation is complete. Final detailed design underway at present. To be tendered shortly.