


3. SOUTH CHRISTCHURCH LIBRARY, SERVICE CENTRE AND LEARNING CENTRE PROGRESS REPORT



The Committee **received** a report from Mark Noonan (Project Co-ordinator) on progress with the South Christchurch Library, Service Centre and Learning Centre project.

The project is on programme for an official opening on Saturday 23 August 2003.

The total remaining contingency for the project from an approved budget of \$5,835,179, is now \$92,652. This remaining contingency will be required to cover future scope changes, commissioning costs, final account resolution, contractor's claims and consultants' fee claims.