

10. PARKLANDS COMMUNITY HALL EXTENSION PROJECT

Officer responsible Property Manager	Author Kevin Mara, City Solutions, DDI 372-2401
------------------------------------------------	-----------------------------------------------------------

The purpose of this report is to provide the Property and Major Projects Committee with an update on the Parklands Community Hall extension project.

GENERAL

The extension to the Parklands Community Hall is now complete. Keys have been issued to the Community Advocacy team.

The building has now been completed to our satisfaction, with minor remedial works identified to be dealt with during the maintenance period.

SUMMARY

Council officers will now proceed to complete the final close-out phases of the project and negotiate the final claim. It is anticipated that the final cost of the project will be within the overall project budget of \$837,500.

Chairman's Recommendation: That the information be received.