9. EARTHQUAKE FINANCIAL REPORT FOR MARCH 2012

General Manager responsible:	Paul Anderson – General Manager, Corporate Services, DDI: 941-8528
Officer responsible:	Diane Brandish – Corporate Finance Manager
Author:	Paul Anderson – General Manager, Corporate Services

PURPOSE OF REPORT

- 1. The purpose of this report is to provide an update to the Council on financial matters relating to the Earthquakes as at 31 March 2012.
- 2. The report includes an overview on the expected overall financial impact of the earthquakes on the Council.

EXECUTIVE SUMMARY

- 3. Attached are appendices showing summaries of:
 - March Earthquake net cost and 11/12 forecast (**Appendix 1**)
 - Earthquake life-to-date cost details (Appendix 2)
 - Earthquake overall cost forecast (**Appendix 3**)
 - Recoveries summary (**Appendix 4**).

Rebuild Costs

- 4. Expenditure of \$19.8 million was incurred in March. SCIRT costs amounted to \$20.2 million with a further \$4.9 million relating to stormwater (stopbank) works. Partially offsetting this is a transfer of \$7.1 million of sewer works to response costs following a reassessment of work able to be capitalised.
- 5. Forecast expenditure for 2011/12 is \$286.8 million, a reduction of \$59.0 million from the December report to the Council where expenditure was forecast to be on budget (\$345.8 million). The reduction relates to the facilities rebuild, with very little expenditure now expected to occur this financial year.

Emergency and Response Costs

- 6. Response costs of \$18.8 million were recorded in March, principally wastewater temporary maintenance costs of \$16.5 million. A further \$3.6 million relates to stormwater and water supply temporary maintenance works, however offsetting this was a reduction in emergency stormwater expenditure following a reassessment of works able to be capitalised (\$4.6 million).
- 7. The overall forecast Council net cost for emergency and response costs for 2011/12 is \$53.0 million. This is a decrease of \$7.9 million from the December report to the Council, largely due to the following:
 - (a) a \$5.6 million increase in accrued recoveries in the Emergency Operations Centre (EOC) (Operations and Logistics) following a detailed review of expenditure undertaken in January. This identified prior year costs which were not initially thought to be recoverable, but are now forecast to be recovered in the current year
 - (b) a \$5.0 million reduction in roading as the initial estimate of costs resulting from the December 23 events was subsequently identified as being too high, and was revised down in January as more accurate information became available; and
 - (c) a \$3.8 million reduction in Stormwater costs following a reassessment of works able to be capitalised. Partially offsetting this are wastewater and geotech costs, which are forecast to increase by \$3.1 million and \$3.0 million respectively.

9 Cont'd

8. Of the forecast net cost to the Council of \$53.0 million, \$0.9 million is funded from the Earthquake Mayoral Relief Fund (part of Auckland City Council's contribution), the balance will be funded from borrowing.

Building / Infrastructure Improvement Allowance

9. The building/infrastructure improvement allowance is currently set at \$175 million by the Council. To date the following allocations have been approved, leaving a balance of \$157 million. The 2012/13 Draft Annual Plan includes a further \$79.3 million of allocation to the Major Facilities Rebuild Programme. This would leave a balance of \$77.7 million.

Description	Meeting	Value
	Date	
Oxidation Ponds	25/08/2011	16,128,000
Temporary Stadium cost contribution Rugby League Park	08/09/2011	1,000,000
Fendalton Library and Service Centre	16/02/2012	190,000
Linwood Community Arts Centre	15/03/2012	35,884
Cowles Stadium	05/04/2012	480,000
Pump Station 37	05/04/2012	126,000

Do the Recommendations of this Report Align with 2009-19 LTCCP budgets?

10. Yes – there are none.

LEGAL CONSIDERATIONS

Have you considered the legal implications of the issue under consideration?

11. Yes – there are none.

ALIGNMENT WITH LTCCP AND ACTIVITY MANAGEMENT PLANS

12. Both service delivery and financial results are in direct alignment with the LTCCP and Activity Management Plans.

Do the recommendations of this report support a level of service or project in the 2009-19 LTCCP?

13. As above.

ALIGNMENT WITH STRATEGIES

14. Not applicable.

CONSULTATION FULFILMENT

15. Not applicable.

STAFF RECOMMENDATION

It is recommended that the Council receive the report.

Appendix 1: Council net cost and 11/12 forecast update as at 31 March 2012

	Actual month (\$m)				2011/12 net cost forecast		
	Cost	Recovery	Net		Current	Last	Change
Infrastructure Rebuild (Capex):							
Roading	.0	.0	.0		26.4	23.7	2.7
Sewer 1	(7.1)	(7.1)	.0		-	-	-
Water	.1	.1	.0		.5	-	.5
Stormwater 2	4.9	-	4.9	3	1.6	8.9	(7.3)
SCIRT setup and overhead costs unallocated	20.2	16.2	4.0		-	-	-
Total	18.1	9.2	9.0		28.5	32.6	(4.1)
Other Assets and Insured Costs:							
Buildings and Facilities (Civic Assurance)	.0	.1	(.0)	4	9.1	14.0	(4.9)
Sewer above-ground assets (Civic Assurance)	1.0	1.0	(.0)	5	14.4	1.6	12.8
Water above-ground assets (Civic Assurance)	.1	-	.1		-	-	-
Stormwater above-ground assets (Civic Assurance)	-	-	-		-	-	-
Park Facilities (Civic Assurance)	-	-	-		-	-	-
Council Buildings / Infrastructure improvement allowance	-	-	-		-	-	-
Uninsured Assets (Parks, Stormwater)	.6	.2	.3	3	3.8	7.4	(3.6)
Insurance Excesses	-	-	-		-	-	-
Total	1.7	1.3	.3		27.3	23.0	4.3
Emergency & Response Costs (Opex):							
Roading Emergency Work	.7	1.6	(.9)	6	4.9	8.9	(4.0)
Welfare and other Emergency Work	(.3)	1.6	(1.9)	7	(.6)	6.6	(7.3)
Other Response Costs	11.6	9.9	1.7		5.4	5.0	.4
Roading Temp Maintenance Works	.5	.4	.1		5.5	4.8	.7
Non-Roading Temp Maintenance Works	5.1	6.8	(1.6)		33.0	28.9	4.1
Demolition Costs	.0	.0	.0		.1	.1	(.0)
Rockfall	.6	.0	.6		9.3	6.0	3.2
Increased Costs of Working	.3	.1	.2	8	(7.4)	(2.1)	(5.3)
Staff/Other internal costs charged to Emerg/Resp	.6	-	.6		7.6	5.9	1.8
Less costs budgeted in Council activities	(.4)	-	(.4)		(4.8)	(3.3)	(1.5)
Total	18.8	20.4	(1.6)		53.0	60.9	(7.9)
Grand Total	38.6	30.9	7.7		108.7	116.5	(7.8)

Notes:

- 1) Reassessment of sewer work initially thought able to be capitalised.
- 2) Stormwater recoveries understated by approximately \$4 million. This will be corrected next month.
- Reduction in net cost due to forecast recoveries understated in December. Subsequent information has revealed that some of these costs in these areas are in fact recoverable, hence forecast recoveries have been increased.
- 4) Reduction largely due to the removal of the forecast net cost relating to Council facilities. Expenditure and resulting recoveries were forecast in December to be on budget at year-end, however this has since been removed from the forecast as very little expenditure is now expected to be incurred this financial year.
- 5) Reassessment of recoveries for CWTP ponds. Insurance coverage has a capped limit of \$7.8 million. Infrastructure improvement allowance has been approved to cover potential shortfall.
- 6) Reduction mainly due to the roading costs initially forecast to be incurred as a result of the December 23 events being subsequently revised down in the months following as more accurate information became available.
- 7) Reassessment of stormwater work able to be capitalised.
- 8) Tankered waste revenue significantly higher.

Appendix 2: Life-to-date results as at 31 March 2012

	Life to Date (\$m)						
	Cost		Accrued	Recoveries			Balance
		Civic	LAPP	DIA/CERA	NZTA	Other	Council
Infrastructure Rebuild							
Roading	1.3	-	-	-	.9	-	.3
Sewer	15.0	-	6.0	9.0	-	-	.0
Water	4.9	-	1.8	2.6	-	-	.5
Stormwater	16.9	-	2.8	5.9	-	-	8.2
SCIRT setup and overhead costs unallocated							
1	194.7	-	38.9	58.4	58.4	-	38.9
Total	232.8	-	49.5	76.0	59.4	-	48.0
Other Assets and Insured Costs:						_	
Buildings and Facilities (Civic Assurance)	7.1	2.2	-	.0	-	.0	4.9
Sewer above-ground assets (Civic Assurance)	12.6	11.9	-	-	-	-	.6
Water above-ground assets (Civic Assurance)	.3	-	-	-	-	-	.3
Stormwater above-ground assets (Civic Assurance)	-	-	-	-	-	-	-
Park Facilities (Civic Assurance)	-	-	-	-	-	-	-
Council Buildings / Infrastructure improvement							
allowance	-	-	-	-	-	-	-
Uninsured Assets (Parks, Stormwater)	1.1	.2	-	-	.5	-	.5
Insurance Excesses	8.0	-	-	-	-	-	8.0
Total	29.1	14.3	-	.0	.5	.0	14.3
Emergency & Response Costs:							
Roading Emergency Work	89.2	-	2.2	3.3	63.2	.0	20.5
Welfare and other Emergency Work	67.1	-	12.8	54.0	-	.0	.3
Other Response Costs	53.3	18.7	-	15.4	1.8	3.3	14.1
Roading Temp Maintenance Works	31.6	-	.0	.0	22.5	.0	9.1
Non-Roading Temp Maintenance Works	144.0	.0	27.9	87.5	-	2.9	25.6
Demolition Costs	10.5	-	-	6.2	-	.1	4.2
Rockfall	15.9	-	-	6.6	1.0	.0	8.3
Increased Costs of Working							
2	(2.1)	2.6	-	-	-	4.9	(9.6)
Staff/Other internal costs charged to Emerg/Resp	46.8	-	-	-	-		46.8
Less costs budgeted in Council activities	(36.4)	-	-	-	-	-	(36.4)
Total	419.9	21.3	43.0	173.0	88.5	11.3	82.8
Grand Total	681.8	35.6	92.5	249.0	148.3	11.3	145.1

Notes:

1) SCIRT setup and overhead costs will be allocated over infrastructure assets upon job completion.

2) Credit driven by extra tankered waste revenue and credit from Civic Offices rental rebate.

Appendix 3: Life forecast

	Life forecast (\$m)						
	Cost	Recoveries				Balance	
		Civic	LAPP	DIA/CERA	NZTA	Other	Council
Infrastructure Rebuild							
NZTA-subsidised roading (excl State Highways)	842.4	-	-	-	699.2	-	143.2
Non-subsidised roading (excl State Highways)	164.3	-	-	-	-	-	164.3
Sewer	694.0	-	277.6	416.4	-	-	-
Water	140.1	-	56.0	84.1	-	-	-
Stormwater	66.5	-	26.6	39.9	-	-	-
LAPP liability limitation	-	-	(196.2)	-	-	-	196.2
SCIRT setup and overhead costs unallocated	-	-	-	-	-	-	-
Total	1,907.3	-	164.1	540.4	699.2	-	503.7
Other Assets and Insured Costs:						_	
Buildings and Facilities (Civic Assurance)	463.4	452.8	-	-	-	-	10.6
Sewer above-ground assets (Civic Assurance)	103.1	103.1	-	-	-	-	-
Water above-ground assets (Civic Assurance)	26.6	26.6	-	-	-	-	-
Stormwater above-ground assets (Civic Assurance)	.9	.9	-	-	-	-	-
Park Facilities (Civic Assurance)	4.0	4.0	-	-	-	-	-
Council Buildings / Infrastructure improvement allowance	175.0	-	-	-	-	-	175.0
Uninsured Assets (Parks, Stormwater)	87.2	-	-	-	-	8.0	79.2
Insurance Excesses	23.9	-	-	-	-	-	23.9
Total	884.1	587.4	-	-	-	8.0	288.8
Emergency & Response Costs:							
Roading Emergency Work	87.8	-	2.2	3.3	63.9	.0	18.3
Welfare and other Emergency Work	73.9	-	13.2	55.0	-	.0	5.8
Other Response Costs	51.4	22.4	-	11.8	-	3.2	14.0
Roading Temp Maintenance Works	65.0	-	.0	-	41.0	.0	24.0
Non-Roading Temp Maintenance Works	220.4	-	28.7	125.4	-	11.4	54.9
Demolition Costs	10.5	-	-	5.9		.1	4.5
Rockfall	55.0	-	-		1.2	-	53.8
Increased Costs of Working	6.0	3.0	-	-	-	-	3.0
Staff/Other internal costs charged to Emerg/Resp	11.7	-	-	-	-	-	11.7
Less costs budgeted in Council activities	-	-	-	-	-	-	-
Total	581.6	25.4	44.2	201.3	106.1	14.7	190.0
Grand Total	3,373.1	612.8	208.2	741.7	805.3	22.7	982.4

This table shows the same information as presented in the 2012/13 Draft Annual Plan (p42), with an expanded view of the forecast recoveries.

Appendix 4: Recoveries Summary

	Monthly recoveries summary report as at \$(m) All Figures are GST exclusive				31/03/2012					
		Total	Crown	NZTA	LAPP	Civic	Other	Notes		
Emergency and Response										
Cost incurred to date		456.3								
Recoveries accrued		329.4	173.0	88.5	43.0	18.7	6.3			
Recoveries received		208.2	115.0	74.8	14.1	1.9	2.4			
Recoveries claimed but unpaid		63.0	59.9	0.0	3.1	0.0	0.0			
Balance unclaimed to date		58.2	-1.9*	13.7	25.7	16.8	3.9	* Crown demolition recoveries have been accrued at 60% but claimed at 100%		
Increased Costs of Working										
Costs to date		-2.0						Credit due to Civic Building rebate.		
Claims to be lodged (estimate)		3.6				3.6		Focus to date has been on submitting claims for emergency and response. Work is now underway to lodge further claims for temporary libraries and other facilities.		
Rebuild										
Cost incurred to date		261.9								
Recoveries accrued		199.4	76.0	59.8	49.5	14.1	0.0			
Recoveries received		17.0	0.0	12.0	0.0	5.0	0.0			
Recoveries claim but unpaid		48.7	24.3	24.3	0.0	0.0	0.0	Share of SCRIT set-up costs and physical work invoiced Nov/Jan		
Balance unclaimed to date		133.7	51.6	23.5	49.5	9.1	0.0	Further claims will be made and staff are working with the Crown and NZTA to recover this money prior to 30 June.		
Significantly Damaged Building	gs (No re	ebuild cost inc	urred but recov	eries claimed)						
Recoveries accrued		53.6	0.0	0.0	0.0	47.4	6.3	Overcap properties claim from EQC (\$6.3m)		
Recoveries received		34.9	0.0	0.0	0.0	34.9	0.0			
Recoveries claim but unpaid		18.7	0.0	0.0	0.0	12.5	6.3	Overcap properties claim from EQC (\$6.3m)		
Balance unclaimed to date		0.0	0.0	0.0	0.0	0.0	0.0			