

<b>Officer responsible</b> Parks Manager	<b>Author</b> Mark Rykers
Corporate Plan Output: Capital Outputs Page 9.4.46 to 9.4.75.	

The purpose of this report is to inform the Community Board on progress on parks capital projects within the Board area as at 15 May 1999.

### Overview

Included in this report is a schedule setting out progress details in respect to individual parks capital projects. In general terms the programme is progressing satisfactorily with scheduled completion times likely to be met with the majority of projects.

### Exception Reports

Set out below is information on projects that are likely to be delayed.

<b>Project</b>	<b>Comment</b>	<b>Recommended action</b>
<b>Champion Reserve Play Equipment</b>	This project is subject to the buildings on the new area of the reserve being removed. As this is yet to occur it is likely the play equipment installation will be delayed until later in the year.	Carry forward funds to 1999/2000 if work does not proceed prior to 30 June 1999.
<b>Spencer Park Beach – Landscape work and entrance development</b>	Work delayed until design and planning issues are resolved.	Carry forward funds to 1999/2000.

**Recommendation:** That the information be received.

**Chairperson's Recommendation:** That a report be made to the 30 June meeting regarding allowance for off-street car parking at St James Park.