

Officer responsible Parks Manager	Author Mark Rykers
Corporate Plan Output: Capital Outputs Page 9.4.46 to 9.4.75.	

The purpose of this report is to inform the Community Board on progress on parks capital projects within the Board area as at 15 May 1999.

Overview

Included in this report is a schedule setting out progress details in respect to individual parks capital projects. In general terms the programme is progressing satisfactorily with scheduled completion times likely to be met with the majority of projects.

Exception Reports

Set out below is information on projects that are anticipated to be delayed.

Project	Comment	Recommended Action
<i>Barrington Park Play Equipment Renewal</i>	This project has been delayed due to library extension proposals and may not proceed this financial year.	Carry forward funds to 1999/2000 if the work is not completed by 30 June 1999.
<i>Castle Rock / Sign of the Bellbird Toilets</i>	This project has been delayed due to consent requirements and siting issues and may not be completed by 30 June 1999.	Carry forward funds to 1999/2000 if the work is not completed by 30 June 1999.

Recommendation: That the Council be requested to carry forward the above items if the work is not completed by 30 June 1999.